



NO.NZ/PMC/BBMP/YD/W-1/2018-19/VL

Date: 29-03-2019

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Improvements to main road, cross roads and providing kerb stones at Vinayaka Nagara 1st, 5th 3rd cross roads in Kempegowda ward no - 01 and Improvements to roads and drains at Lake view layout and surrounding areas in Kempegowda ward no - 01 (Package-03)

Item No	Description of work	Unit	Qty
1	KSRRB 300 - Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated	Cum	271.26
2	KSRB 2-2.1 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5 m. in depth including	Cum	904.64
3	KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregates @ 0.57cum machine mixed,	Cum	342.05
4	Providing laying plain / reinforced cement concrete for Box Drain walls of thickness 10cm to 20 cm including centering shuttering form work etc. complete as per approved drawing and design MORTH Specification No.	Cum	278.86
5	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the	Tn	14.35
6	Providing and Fixing RCC pre cast covering Slab of 100mm thick for drains in cement concrete M20 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished	Sqm	584.63
7	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work, curing, including cost of all materials, labour, hire charges of machinery,	Sqm	95.97
8	Cement concrete pavement Construction of un-reinforced plain cement concrete pavement, thickness as per design, over a prepared sub base with OPC cement or any other type as per clause 1051.2.2 design mix M20/M30 , with	Cum	169.65

AE-1
A.E.E

AE



NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

9	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting	Nos	1248.89
10	KSRRB 15-19.1 : Providing and applying ready mix priming coat over concrete / masonry / asbestos cement sheet / plastered surfaces including preparing the surface after thoroughly cleaning of oil, grease, dirt and other foreign matter,	Sqm	224.00
11	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 (Item 24.1 of KPWD SR	Sqm	224.00
12	KSRRB M100-1 Loading and Unloading of Stone Boulder / Stone aggregates / Sand/ Kanker / Moorum. KSRRB M100-1 : Placing tipper at loading point, loading with front end loader, dumping, turning for return trip, excluding time	Cum	1175.89

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and final bill

Thanking you,

With Regards
[Signature]
For Newzen Consultants Bangalore

